

High School Future- Draft Timeline

Date	Activity
July '11	<ul style="list-style-type: none"> • Begin schematic design and phasing for project • Map educational needs to spaces (for all contingencies) • Begin comprehensive transition planning begins for all contingencies below—ongoing
Sept.-Dec. '11	<ul style="list-style-type: none"> • Continue comprehensive transition planning for all contingencies below—ongoing, posted, communicated and updated regularly on website as well as school presentations so families will know how their own children will be specifically affected • Begin involving students in process of selecting school name, colors, mascot, etc. as 12-13 will be the last year of separate school identities, teams, etc. Fall of 2013 we will become Bloomfield Hills High School operating on two campuses either (A) temporarily during construction of a new consolidated high school, OR (B) permanently if we are unable to pass a bond to construct a consolidated high school • Present 85% schematic design with phasing options for consolidated high school plan (A) on October 18th, 2010, 7:00 p.m. at the Doyle Center • Begin communicating to community overall vision for the preferred option (A above) terms of curriculum and facilities impact. This includes detailed schematic design, cost estimate and curriculum impact • Begin developing and communicating the contingency option (B above) in terms of curriculum and facilities impact • Both A and B above developed with input from the Community Partnership Committee for Lighthouse Curriculum (9/27; 10/25; 11/29, 6:30 p.m. at the Doyle Center). • Possible scientific poll to gauge community reaction to possible variables, e.g. ballot specifics/timing, phasing, etc. • The processes above will also help inform an ongoing plan for vacated or underutilized facilities per scenarios A or B above (e.g. Lahser, Hickory Grove, Pine Lake, etc.)
Jan.-Oct. '12	<ul style="list-style-type: none"> • Continue communicating overall vision and plan specifics with the community • (Possible vote in Feb. or May depending upon polling)
Nov. '12	<ul style="list-style-type: none"> • Bond proposal placed on ballot <ul style="list-style-type: none"> ○ If bond passes, we will execute construction (Plan A above) plan for 1 consolidated HS on the Andover campus and authorize SHW to complete Design Development and Construction Documents ○ If bond fails, we will execute Plan B above (1 High School on 2 campuses) in fall of 2013 in a configuration that will have been developed per the above • Begin executing logistical and curricular transition plan for either of the above
April 2013	<ul style="list-style-type: none"> • Preliminary construction can begin (assuming bond passage)
Fall 2015	<ul style="list-style-type: none"> • Possible consolidated HS project completion/occupancy date